

**HIGHLINE WATER DISTRICT
King County, Washington**

RESOLUTION 08-8-20F

**RESOLUTION AUTHORIZING CONTRACT REVISION #2 FOR
PROJECT 06-2 HIDDEN VALLEY WATER MAIN REPLACEMENT**

Whereas, the Highline Water District and Kar-Vel Construction, Inc. agree that completion of the Project was beyond the contract completion date as extended by approved change orders and that, pursuant to the Contract, the District is entitled to assert liquidated damages against Kar-Vel Construction, Inc. at the rate of \$100.00 per day for each day the Project was late.






Whereas, the following additional work for Contract Revision #2 including the deduction for liquidated damages is as follows:

Description	Qty	Unit	Unit Price	Amount
Backfilled (CDF) the top portion of the steep slope and removed dirt to prevent erosion.	1.00	LS	\$3,857.78	\$3,857.78
Installed temporary water line (560 LF of 2" IPS Poly Pipe) due to utility conflict.	1.00	LS	\$7,800.76	\$7,800.76
Stabilized steep hillside (Harris Property) to protect the roadway it supports.	1.00	LS	\$8,926.18	\$8,926.18
Replaced 640 LF of existing 2" electrical conduit due to conflict with 8" water main alignment.	1.00	LS	\$4,860.16	\$4,860.16
Hidden Valley Portion Bid Item(s) - Overages	1.00	LS	\$61,252.46	\$61,252.46
Subtotal:				\$86,697.34
Less Liquidated Damages:				-\$9,800.00
Total:				\$76,897.34

NOW THEREFORE, BE IT RESOLVED:

- The Board of Commissioners authorizes Contract Revision #2 for Project 06-2 Hidden Valley Water Main Replacement for a not-to-exceed amount of \$76,897.34 (not including WSST).

ADOPTED BY THE BOARD OF COMMISSIONERS of Highline Water District, King County, Washington, at a Regular Open Public Meeting held this 20th day of August 2008.

BOARD OF COMMISSIONERS	
 Vince Koester, President	 George Landon, Secretary
 Gerald R. Guite, Commissioner	 Kathleen Quong-Vermeire, Commissioner
 Daniel Johnson, Commissioner	